

STATE OF NEBRASKA

DEPARTMENT OF NATURAL RESOURCES

ORDER GRANTING EXTENSION OF TIME BY PETITION EOT-9382  
TO COMPLETE CONSTRUCTION FOR WATER APPROPRIATION A-19700

WATER DIVISION 1-C

BACKGROUND

1. Records on file in the Department of Natural Resources (Department) show that surface water appropriation A-19700 is held by Philip Neuerburg.
2. Appropriation A-19700 has a priority date of April 6, 2020, and authorizes the appropriator to store 63.2 acre-feet of water in Glaeseman Reservoir. The water may be diverted from a tributary to Brawner Creek in the SW $\frac{1}{4}$  of Section 01, Township 02 North, Range 02 East of the 6<sup>th</sup> P.M. in Jefferson County.
3. The approval of appropriation A-19700 was conditional upon completion of the structure by May 15, 2021.
4. On May 13, 2021, Justin D Sprague, P.E., ProAg Engineering, on behalf of Philip Neuerburg, filed correspondence in the Department requesting an extension of time to August 31, 2021, in which to complete construction because of contractor availability. Correspondence was filed in a timely manner prior to the May 15, 2021, deadline.
5. Therefore, petition EOT-9382 should be granted.

ORDER

IT IS HEREBY ORDERED:

1. Petition EOT-9382 requesting an extension of time to complete construction is hereby GRANTED.
2. The deadline to complete construction of Glaeseman Reservoir authorized under appropriation A-19700 is extended to August 17, 2021.
3. All terms and conditions of appropriation A-19700 remain in effect unless specifically changed by this Order.

DEPARTMENT OF NATURAL RESOURCES



---

Thomas E. Riley, P.E., Director

May 25, 2021

A copy of this Order was posted on the Department's website. A copy of this Order was provided to the Department's field office in Lincoln, Nebraska. A copy of this Order was mailed on May 25, 2021, to the following:

Nicholus J. Rowe, P.E.  
ProAg Engineering Inc.,  
P.O. Box 181  
Jackson, Minnesota 56143

Philip Neuerburg  
56921 713 Road  
Fairbury, Nebraska 68352